

Name of the Work: Construction of Precast Boundary wall with Gate and Electrification at MRF unit of Kuarmunda under Kuarmunda Block.

SI No.	NAME OF THE ITEMS	QUANTITY	UNIT	RATE	AMOUNT
1	Installation of precast post at an interval of 2.5 meter having Dimension :150 mm x 300 mm x 20 mm including finishing and colouring	9700.000	Sqft	123.00	1193100.00
2	Earth work in excavation of foundation in hard soil or gravelly soil including dressing and leveling the bed and disposal of the excavated materials within initial leads and lifts as per direction of E.I.C	60.160	Cum	276.90	16659.00
3	Supplying and filling F&P with sand well watered and rammed including cost of labour carriage and royalty etc. comp.	14.270	Cum	901.90	12871.00
4	C C (1:3:6) using 4cm size hard granite CB metal approved quality from approved quarry including hoisting laying using concrete mixer and vibrators including cost carriage royalty cost of all labour T&P etc. complete and as per directed	42.960	Cum	5936.90	255049.22
5	R.C.C M20 grade with 20mm size & down grade C.B hbg chips of approved quality from approved quarry including hoisting laying hire charges of concrete mixture, vibrator, watering, curring and cost of all materials and labour T&P cost, conveyance, royalty etc complete.	3.290	Cum	5957.10	19599.00
6	Providing Reinforcement (M.S) for RCC Structures including cutting binding and tying the grills and placing in position including cost of binding wire 18 to 20 gauge and cost and carriage of steel etc complete.	3.290	Qntl.	9073.20	29851.00
7	Rigid and smooth centering and shuttering of RCC work and dismantling them after casting etc complete.				
8	Shuttering for Sub structure (Mass concrete)	4.623	Sqmt	248.70	1150.00
9	Column & Beam	17.000	Sqmt	1204.50	20477.00
10	12 mm thick C.P in C.M (1:6) over brick masonry to the smooth surface including watering curing, cost carriage, royalty and taxes of all materials cost of all labour, T&P etc. comp. as per the direction of E.I.C	22.520	Sqmt	191.90	4322.00
11	Supplying of M.S. gate of approved design as directed by the Engineer-in-charge.	295.650	Kg	95.00	28087.00

12	Labour for fitting, fixing M.S. gate in position.	6.570	Sqmt	94.30	620.00
13	Painting two coats with an approved paint with all cost, labour, T&P etc. complete.	3.290	Sqmt	184.90	609.00
14	Painting two coats with weather coat paint over a coat of wall primer of approved paint with all cost, labour, T&P etc. complete.	22.610	Sqmt	177.90	4023.00
15	Supply, transportation & erection of 8mtr long PSC pole.	4.000	Nos.	10030.00	40120.00
16	Supply & erection of pole accessories.	4.000	Nos.	1110.00	4440.00
17	Supply & stringing of single phase 35 mm sq AB Cable.	225.000	Mtr.	163.00	36675.00
18	Supply & erection of 90 W LED bulb (Street Light).	4.000	Nos.	3540.00	14160.00
19	Display Board and Other Unforseen Items etc.	LS			5000.00

Total Rs 1686812.22

Say 1686812.00

**(Rupees Sixteen lakhs Eighty Six Thousand Eight Hundred Twelve only)
(GST will be provided as applicable)**

The rate/amount quoted by me is _____ % (excess/less) is over and above the amount put to tender.

Signature of Contractor

Assistant Executive Engineer
Kuarunda Block

Block Development Officer
Kuarunda Block